# MEASURE G BOND QUARTERLY REPORT

### CASINO FAJARDO DIRECTOR OF CONSTRUCTION AND MODERNIZATION

PRESENTED TO THE BOARD OF EDUCATION:

June 16, 2020

### MEASURE G PROJECT LIST (SERIES B)

A	В	С	D	= (C / B)								
				% Expended				2020	)			2021
School / Project	Board Approved Budget 2017	Current Expenses as of 04/30/2020	Current Committed Costs	of Total Approved	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Britton Middle School Transformation	\$49,078,449	\$35,041,767	\$41,033,487	71%								
Nordstrom Elementary School	\$10,500,000	\$1,071,659	\$8,697,510	10%								
Jackson Academy of Math and Music	\$12,000,000	\$645,758	\$8,806,202	5%								
Technology	\$5,500,000	\$2,504,549	\$2,770,711	46%								
Programming & Project Management (thru Dec 2021)	\$2,921,551	\$1,658,776	\$2,443,642	57%								
Safety & Security*	\$2,689,559	\$41,780	\$235,498	2%								
Series B Total Budgets	\$82,689,559	\$40,964,289	\$63,987,050	50%				2				2

Series B Proceeds from Bond Sales	\$80,000,000
Interest (through April 2020)	\$2,689,559
Reimbursements	\$0
Series B Total Proceeds	\$82,689,559


\* Interest accrued identified to fund safety and security updates to campuses

### BRITTON MIDDLE SCHOOL MODERNIZATION PROJECT

Increments currently under construction:


- Site work
- Phase 1Phase 2
- Classrooms

- Building A (2-story)
- Building C (2-story)
- Building B (Science)
  - Student Union
  - Administration



3

### BRITTON MIDDLE SCHOOL SCIENCE BUILDINGS



### BRITTON MIDDLE SCHOOL SCIENCE BUILDINGS



### NORDSTROM NEW BUILDINGS

#### Currently under construction:

- Site work
  O Phase 1
  O Phase 2
- Classrooms



- Building A
- Building B



### JACKSON NEW BUILDINGS

#### Currently under construction:

- Site work
- $\land$  Phase 1
  - Phase 2



### JACKSON ACADEMY OF MATH AND MUSIC



### **UPCOMING CONSIDERATIONS & FUTURE ACTIONS**

- Constantly shifting market conditions due to COVID19
- Series C bond issuance not scheduled at this time. Internal planning Series C projects to align with the District's Facilities Master Plan Prioritization. Initial implementation priorities as follows:
  - a. Deferred Maintenance and Repair Needs
  - b. Ability to Leverage State Funding
  - c. Health / Safety / Code Compliance Issues
  - d. District Educational Program Innovation Goals
  - e. Student Enrollment Growth
  - f. Technology
  - g. Equity Between Sites / Focus on the Most Needy Communities
  - h. Overall District Stakeholder / Community Priorities
- State Bond in November, 2020?
- Future Local GO Bond?



## **QUESTION AND ANSWER**

